

Line	Blank	Description	Start	Finish	Duration	2010												2011												2012											
						N	6	20	3	17	31	14	28	14	28	11	25	9	23	6	20	4	18	1	15	29	12	26	10	24	7	21	5	19	2	16	30	13	27		
						2010												2011												2012											
						2010												2011												2012											
		Programme May 2011																																							
		Off Site Works																																							
1		Temporary Haul Road Open	22/11/2010	22/11/2010		◆ Temporary Haul Road Open																																			
		Main Works																																							
2		Excavation & backfilling	22/11/2010	12/10/2011	43w 1.5d	▨ Excavation & backfilling																																			
3		Dewatering operations	24/11/2010	12/10/2011	44w 4d	▤ Dewatering operations																																			
4		Excavation of grid cell B1>B2	29/11/2010	01/04/2011	15w 3d	▤ Excavation of grid cell B1>B2																																			
5		Christmas / Easter shutdown	23/12/2010	02/05/2011	3w 4d	■ Christmas / Easter shutdown																																			
6		Relocation of excavation grid cells G2, H2	04/04/2011	09/05/2011	3w 4.5d	▤ Relocation of excavation grid cells G2, H2																																			
7		Excavation of grid cells starting C1, C2	09/05/2011	03/06/2011	3w 4.5d	▤ Excavation of grid cells starting C1, C2																																			
8		Propping - Jenkinsons Yard	03/05/2011	03/06/2011	4w 4d	▤ Propping - Jenkinsons Yard																																			
9		Excavation of remaining Grid Cells A3, B3, C3	06/06/2011	07/10/2011	18w	▤ Excavation of remaining Grid Cells A3, B3, C3																																			
10		Backfilling operations starting A1, A2, B1, B2	07/02/2011	12/10/2011	34w 1.5d	▤ Backfilling operations starting A1, A2, B1, B2																																			
11		Decommission Site	12/10/2011	06/12/2011	8w	▨ Decommission Site																																			
12		Remove Sheet piles	12/10/2011	29/11/2011	7w	▤ Remove Sheet piles																																			
13		Remove cut off wall	29/11/2011	06/12/2011	1w	▤ Remove cut off wall																																			
14		Remove site set up	06/12/2011	19/12/2011	2w	▤ Remove site set up																																			
15		Air Quality Monitoring	22/11/2010	12/10/2011	46w 3d	▤ Air Quality Monitoring																																			
16		2 Months Post remediation AQ Monitoring	12/10/2011	06/12/2011	8w	▤ 2 Months Post remediation AQ Monitoring																																			

Responsibility

- Milestone
- Duration
- McArdle
- Shutdown
- RSK Group

Symbols

- ◆ Milestone